

**Distribution Code Review Panel  
Meeting 70 – Thursday 7 June 2018**

**Paper by Code Administrator**

**Phase 1 - DNO progress reporting on changes to RoCoF settings on sites with Power Stations > 5MW**

This short report highlights the DNOs 2017 progress as of 31 May 2018 with regards to the required changes to the RoCoF settings on sites with Power Stations > 5MW.

**>5MW Power Stations – All Connections**

	Total MW	MW of changed settings	MW not applicable	MW WiP
<b>ENW</b>	<b>486.31</b> (507.1)	<b>272.56</b> (106.0)	<b>213.75</b> (153.8)	<b>0</b>
<b>NPg</b>	<b>2460.4</b> (2469.4)	<b>387.0</b> (371.2)	<b>2073.4</b> (1978.9)	<b>0</b>
<b>SPEN</b>	<b>1903.18</b> (1903.18)	<b>1313.15</b> (1296.15)	<b>513.03</b> (513.03)	<b>35.0</b> (52.0)
<b>SSEPD</b>	<b>2143.99</b> (2134.3)	<b>1001.35</b> (338.7)	<b>1142.64</b> (816.0)	<b>0</b>
<b>UKPN</b>	<b>1482.02</b> (1482.02)	<b>853.26</b> (829.46)	<b>628.81</b> (628.81)	<b>0</b>
<b>WPD</b>	<b>2431.87</b> (2582.0)	<b>1141.54</b> (635.0)	<b>1290.33</b> (1166.7)	<b>0</b>
<b>04/05/18 (Feb 2017)</b>	<b>10907.77</b> (10916.77)	<b>4968.86</b> (4951.86)	<b>5861.96</b> (5767.36)	<b>35.0</b> (52.0)

**Notes that accompanied the DNO submissions.**

**SPEN**

SPM - 1 unit (35MW) remaining. Work on site still in progress but expected completion still on target for June.