

## NOTES

### DCRP G100 Review Working Group Monday 22<sup>nd</sup> March 2021

#### Attendees:

Name	Initial	Company
Andrew Hood - Chair	AH	WPD
Ian Wassman	IW	AMPS (Comap-Controls)
Chris McCann	CMC	ENA
Mike Kay	MK	ENA
Chris Marsland	CM	Euro Site Power
David Hill	DH	NI Networks
Alan Creighton	AC	NPg
Jason Kirrage	JK	Solar Edge
Jonathan Mitchell	JM	SPEN
Marcos Lamas Diez	LM	UKPN
Calum Jardine	CJ	SSEN
Thomas Newby	TN	The Phoenix Works

#### Apologies:

Name	Initial	Company
Steve Mockford	SJM	GTC-UK
Alastair Oldfield	AO	SPEN
Peter Twomey	PT	Electricity North West
Richard Harrison	RH	Clarke Energy

#### ACTIONS LIST

No.	Detail	Leader	Date	Complete
1	Various G100 post-meeting mods	MK	24/03	✓
2	Decide now to address dates for G100 and G100/2 changeover in legal text	MK/ CMC	24/03	✓
3	Add question on CT wiring to consultation paper	MK	24/03	✓
4	Comment on revised G100/2 draft	ALL	06/04	

**NOTES**

Item	Focus	Leader	Date
1	<p><b>Welcome, Introductions and Acceptance of Agenda.</b>                      AH welcomed WG members. The agenda were agreed.                      The minutes of the previous meeting were accepted as correct record.</p>		
2	<p><b>Matters arising not in the agenda</b>                      None</p>		
3	<p>Discussion of G100 draft v 0.29</p> <p>MK explained points that had been raised with him in the drafting and also the other salient changes to the text in version 0.28.</p> <p>It was agreed to remove the fourth bullet in the introduction.</p> <p>An implementation date of 01/09/22 was agreed and it was noted that G100/2 could be used before that date, but after that date the current G100 could no longer be used.                      MK/CM to work out how to effect the change over in legal drafting.</p> <p><i>Post meeting note – this was done in the D Code for G99, and is probably also appropriate for G100/2 – with the accommodation that the current G100 is not a D Code document.</i></p> <p>It was agreed to remove the normative references to standards not directly referenced in G100/2</p> <p>It was agreed to remove the flow chart in appendix D</p> <p>The explanation for the voltage limits in 4.4.2 needs correcting (incorrect statutory limits).</p> <p>Registered Capacity to be replaced with a term that is less confusing similar to that used in G99 and the D Code</p> <p>MK to confirm that the manual tests to waive are 2-5.  <i>post meeting note – it is 2 and 5, not 2 through to 5.</i></p> <p>MK to check that the mode 3 operation is appropriately specified for excessive export and/or high volts, and similarly for excessive import and/or low volts.  <i>Post meeting not – it wasn't.</i></p>	<p>MK</p> <p>MK/CMC</p> <p>MK</p> <p>MK</p> <p>MK</p> <p>MK</p> <p>MK</p> <p>MK</p>	<p>24//03</p> <p>24/03</p> <p>24/03</p> <p>24/03</p> <p>24/03</p> <p>24/03</p> <p>24/03</p> <p>24/03</p>
4	<p><b>Consultation paper</b></p> <p>It was agreed to add a specific question regarding the practicality of monitoring the secondary circuits of CTs used by the CLS.</p>	<p>MK</p>	<p>24/03</p>

<b>5</b>	<b>Timeline</b> Timeline accepted unchanged. Comments on version 0.30 to be sent to MK by 06 April.	ALL	06/04
<b>6</b>	<b>Next Steps</b> Meeting on 12/04. Already in diaries.		